

Green Line Board Report Q3 2022

Executive Committee Meeting July 20, 2022









Highlights

- » Request for Qualifications (RFQ) under evaluation
- » Utility relocation work in Beltline and preparations for construction in Beltline and Downtown station areas
- » Business Support Program ongoing
- » North Central Bus Rapid Transit (BRT) improvement projects ongoing





Project dashboard

Health & Safety	There were no safety incidents in June				
Environment	Site specific Phase 2 Environmental Site Assessment (ESA) work is ongoing.				
Stakeholder Relations	 Construction readiness outreach and tools online Business continuity planning, proactive outreach Launched Green Line Street Team to support community events and activations 				
Schedule	 Phase 1 DBF-DP procurement activities are on schedule. BDURP Beltline East construction and LRV mock-up construction is on schedule. 				
Cost	 Green Line continues to proactively monitor project costs. Mitigation measures continue to be reviewed and implemented. 				
Quality	 Review of Phase 1 RFP quality requirements, oversight of Enabling Works quality compliance and reviews of contractor and LRV supplier quality and inspection plans. 				




Procurement

 Request for Qualifications (RFQ) closed on June 23, 2022, and Green Line is on track to release Request for Proposals (RFP) in Q3 2022


Development Partner to be selected in early 2023

- > Procurement process on track
- LRV Conceptual Design Review completed





Building Green Line: Design-Build-Finance (DBF) with a Development Phase





Construction

» Utility relocation work in the Beltline is advancing



Business Support Program

- » Access and business continuity plans to manage mobility and parking ongoing
- Expanded outreach, information sessions and communications continues




BRT

» North Pointe Park and Ride lot improvement project completed

Upcoming priorities

- » Detailed design of future projects
- » Lifecycle improvements to the bus trap located on Beddington Trail N.E to proceed





Financial Summary

Category	Dec-21	Jan-22	Feb-22	Mar-22	Apr-22	May-22
Owner's Cost	\$ 1,624,800	\$ 770,150	\$ 1,119,139	\$ 1,536,019	\$ 1,074,861	\$ 1,367,197
Design & Engineering	\$ 3,618,335	\$ 1,986,108	\$ 2,901,891	\$ 2,575,143	\$ 3,768,240	\$ 3,077,176
Construction, Land & Other Assets	\$ 4,028,609	\$ 54,642	\$ 805,422	\$ 4,207,636	\$ 2,337,942	\$ 8,980,420
Bus Rapid Transit	\$ 1,061,665	\$ 36,369	\$ 0	\$ 13,297	\$ 114,787	\$ 520,502
Grand Total	\$ 10,333,409	\$ 2,847,269	\$ 4,826,452	\$ 8,332,096	\$ 7,295,831	\$ 13,945,295

Table 1 – Green Line Previous 6-month Spend Rate (Costs for May are preliminary)

Category	Committed Cost	Cost to Date	(Cost Year to Date
Owner's Cost	\$ 71,232,914	\$ 71,143,453	\$	5,867,367
Design & Engineering	\$ 279,596,034	\$ 250,759,825	\$	14,308,558
Construction, Land & Other Assets	\$ 499,315,224	\$ 418,906,192	\$	16,386,062
Bus Rapid Transit	\$ 3,978,862	\$ 3,978,862	\$	684,955
Grand Total	\$ 854,123,034	\$ 744,788,331	\$	37,246,943

Table 2 – Financial Summary as of May 31, 2022



Risk Mitigation

Cost & Schedule


Land

Construction

- Continued assessment of market changes
- Procurement on track
- Southeast land acquisition near completion
- Focus on Beltline and Downtown for utility relocation
- Property impact assessments completed
- Business continuity planning underway



Perceived Importance of the Green Line LRT



↑Statistically higher than Spring 2021

years down the road and beyond?* Base: Valid respondents

along the way. How important do you think the Green Line LRT is to the future of Calgary, 10



Questions





