

Item 8.1 GLB2022-1269

Green Line LRT Program update

November 14, 2022









Highlights

- » Request for Proposals (RFP) released on September 26 for Phase 1 Project
- » Utility relocation work underway in all four station areas in the Beltline and Downtown
- » Business support activities ongoing alongside utility relocation work
- » LRV mock-up enroute to Calgary





Project dashboard

Health & Safety	There were no safety incidents in September 2022. Green Line has had no Lost Time Incidents (LTI), Medical Aid (MA) or First Aid (FA) incidents in the past year.
Environment	 Site specific Limited Environmental Site Assessment (ESA) work is ongoing. The final ESA report for the Mustard Seed site has been completed.
Stakeholder Relations	 Connected with more than 70 businesses and key stakeholders in September Supported success of four major events around BDURP construction sites including Calgary Pride Parade and Canadian Country Music Awards (CCMA).
Schedule	 Phase 1 DBF-DP RFP issued to market; subsequent activities are on schedule. BDURP construction and LRV mock-up delivery is on schedule.
Cost	 Green Line continues to proactively monitor program costs. Appropriate mitigation measures for various key risks continue to be established, reviewed, and implemented.
Quality	Program Quality Management Plan implementation continued with ongoing review of Phase 1 RFP quality requirements, oversight of Enabling Works, and LRV Supply project quality compliance.



Financial Summary

Category	Apr-22	May-22	Jun-22	Jul-22	Aug-22	Sep-22
Owner's Cost	\$ 1,074,861	\$ 1,367,197	\$ 1,128,520	\$ 1,242,551	\$ 1,184,271	\$ 1,106,345
Design & Engineering	\$ 3,768,240	\$ 3,077,176	\$ 2,645,973	\$ 2,933,847	\$ 1,909,873	\$ 2,570,201
Construction, Land & Other Assets	\$ 2,337,942	\$ 8,980,420	\$ 3,726,575	\$ 2,220,709	\$ 3,856,904	\$ 2,977,347
Bus Rapid Transit	\$ 114,787	\$ 520,502	\$ 233,141	\$ 275,489	\$ 8,617	\$ 27,111
Grand Total	\$ 7,295,831	\$ 13,945,295	\$ 7,734,208	\$ 6,672,595	\$ 6,959,666	\$ 6,681,004

Table 1 – Green Line Previous 6-month Spend Rate

Category	Committed Cost	Cost to Date	Cost Year to Date
Owner's Cost	\$76,278,721	\$75,799,094	\$10,523,008
Design & Engineering	\$281,039,301	\$260,823,469	\$24,372,203
Construction, Land & Other Assets	\$535,051,320	\$431,687,019	\$29,166,889
Bus Rapid Transit	\$4,526,222	\$4,526,222	\$1,232,315
Grand Total	\$896,895,564	\$772,835,803	\$65,294,415

Table 2 – Financial Summary as of September 30, 2022



Risk Mitigation

Cost & Schedule

Land

Construction

- Continued assessment of market changes
- Procurement on track
- Southeast land acquisition near completion
- Focus on land acquisition in the Beltline and Downtown for utility relocations
- Business continuity planning underway
- Closure of the 12 Avenue and Olympic Way SE intersection is enabling a large amount of deep and shallow work to be completed.



Safety and Quality Management

- » Sitewide safety stand down
- » Began the 2022 Certificate of Recognitions (COR) safety compliance external audit

Environment

- Environmental investigations continue
- Department of License of Occupation (DLO) applications were received by Alberta Environment and Parks (AEP) for the Elbow River and Bow River south crossings





Construction

- » Beltline East is ongoing with the primary focus on deep utility relocation
- » Intersection at 12 Avenue and Olympic Way SE opening November 2022



Shoring installation at 12 Ave & Olympic Way SE

Stakeholder Relations

- » Successful coordination with The City and major event organizers
- » Generated 188,000 views through the Update from the Board Chair, an "Ask the CEO Q&A" feature on Instagram and four business and community video profiles
- » Green Line Construction Business Information Session November 15, 2022



Discussion





