REVISED

TT2019-0245 Page 1 of 1 ATTACHMENT Calgary **Green Line LRT Quarterly Progress Report Card** Colour Ratings: Controlled Needs attention Requires immediate attention Q4 2018 (Oct-Dec) Q1 2019 (Jan-March) Q2 2019 (April-June) Q3 2019 (July-Sept) Q4 2019 (Oct-Dec) **Key Deliverables Key Deliverables Key Deliverables Key Deliverables** Key Deliverables **Five Focus Areas** Posted position for GL ✓ Interviewed candidates for GL Managing Onboarding of new GL · Vision, mission and values Managing Director Director position Managing Director · Organizational culture Ongoing Change · Capability, capacity and competence Established the Vision and ☑ Ongoing Change Management program Management program Mission Change management ☑ Developed Project Report Card and ☐ Finalize Project Execution Communications ✓ Established Project Team overall Project Gap Analysis tool ground rules Leadership Soft Controls ☑ Completed first series of Change Management sessions Report Card Developed process to evaluate Oversight Completed review of organizational □ Organize Project Team governance and reporting structure and team skills assessment · Decision, Authority & Escalation Protocols □ Development of project 2019 Q1 Green Line LRT dashboard and performance ☑ Governance review Organizational Design metrics · Reporting/Line of Sight ☑ Developed an escalation and decision-· Performance Management making framework Governance Stakeholders **Quarterly Progress** ✓ Developed the contracting Finalized agreements between The City Project Structure ☐ Finalize supplemental strategy and Canadian Pacific Contracts Strategy Business Case ☐ Release Main Contract RFQ ✓ Ultimate Recipient Agreement signed Contract Strategy Developed a Risk Management Plan Finalize comprehensive Risk Procurement RFO for LRV released Management Plan Risk Management 2019 Q1 Green Line LRT Quarterly Progress Report Card ISC: Unrestricted Finalized industry notification of Enmax ☐ Finalize Project Controls Commercial Finance & Funding Power Services Corporation strategy ☐ Finalize LRV RFP application · Governance & Regulatory ✓ Held meetings with ☑ Community Stakeholder engagement Develop GL Indigenous Plan Indigenous groups/ and communication **Customer Relationships** Indigenous Relations communities Management ☑ Developed draft internal and external Community/Public Engagement ☑ Enabling Works engagement Communications Plan Ongoing discussion with Internal Stakeholders impacted property owners Developed a Market Research Design Talks partnership for an · Relationship management Finalize Taking Care of Stakeholder Project International Ideas competition Industrial Relations **Business and Communities** Presentation to Calgary Construction Strategy · Engineering & Construction Management ☑ Developed a Project Execution Single-Bore Tunnel Analysis Underway ☐ Finalize the Single-Bore **Tunnel Analysis** Budget & Schedule Adoption of the Envision Sustainability ☐ MSF application Project Controls Enabling Works: 78 Avenue, Management System CN/Highfield, utility Railway Gardens Notice of · Technology Systems & Process Development of an Integrated Schedule relocations Motion Scoping Report · Regulatory Requirements & Permitting Back Railway Gardens Notice of Motion Technical ☑ Approved City Shaping Asset Management ☐ Finalize TOD **Explorative Informal Steering Committee** Implementation Strategy Meetings Limited-Term Developments ▼ TOD Symposium recommendations TOD Implementation Strategy development

CITY OF CALGARY RECEIVED IN COUNCIL CHAMBER

MAR 2 0 2019

ITEM: 7.3 TT2019-0245
AH.1 Distribution

CITY CLERK'S DEPARTMENT

REVISED