

Updated Project Timeline for the Redevelopment of Humpy Hollow Park

The following timeline was updated by Calgary Parks from the Beltline Neighbourhoods Association's original application submission for the redevelopment of Humpy Hollow Park.

Date	Milestone/Activity
June/July 2019	Preparation of Business Case and workplan, fully scope out work (complete)
July 2019	Connect back to BCIF Committee with updated workplan & Schedule for works (complete)
July – December, 2019	Prepare Request for Proposal (RFP) or SOR to hire consultant as soon as funding is approved
December 3, 2019	Report to PFC Committee
December 2019	Preliminary conversations with Communications and Engage!
End of December, 2019	Finalize SOR and prepare for send out
End of December/ Beginning of January 2020	Report to Council /Council approval
January, 2020	Send out SOR to consultant (consultant gets 3 weeks to prepare a proposal/price)
End January 2020 – End February 2020	Submission received, evaluated, consultant procured, PO granted to consultant by end of Feb
March 2020	Communications Plan finalized, Engagement Plan finalized
March-April 2020	Preparation for Engagement session (content and panels)
Early May 2020	Engagement Session 1 and online engagement
Early June 2020	What We Heard What We Did Report posted
June – September 2020	Detail Design & Permitting (DP, BP) & OLA designation process
End of November 2020	Procurement documents finalized and posted online to bring a contractor on board
Beginning of February 2021	PO cut for construction contract
February – End of April 2021	Contractor prepare for construction (pre-construction requirements, plans, submissions)
May – End of Summer 2021	Park Construction (3 1/2 - 4 months)
End of Sumer 2021	Park Opening