

Key Milestones for New Central Library Project

	Event	Start Date	Completed / Completion Target
1	Project approved by Council to go ahead	February 2013	N / A
2	Concept design started / approved by the Calgary Public Library Board and the Steering Committee	November 2013	April 2014
3	Building design started / unveiled to the public	March 2014	September 2014
4	LRT encapsulation started / completed	June 2014	August 2015
5	Construction on the library building started	September 2015	N/A
	<i>Foundations started / complete</i>	October 2015	December 2015
	<i>Structure, envelope and roof will start / complete</i>	January 2016	March 2017
	<i>Mechanical, electrical and interiors will start / complete</i>	October 2016	May 2018
	<i>Landscaping, and fixtures, furniture, and equipment will start / complete</i>	April 2018	July 2018
6	Building commissioning will start / ready for occupancy	March 2018	September 2018
7	New Central Library open to the public	N / A	December 2018