

Project Milestones - New Central Library

	Event	Start Date	Completed / Completion Target
1	Project approved by Council to go ahead	February 2013	
2	Concept Design approved by Steering Committee	November 2013	April 2014
3	LRT encapsulation	September 2014	September 2015
4	Construction of main building	September 2015	
	<i>Foundations</i>	October 2015	December 2015
	<i>Structure & envelope</i>	January 2016	May 2017
	<i>Mechanical, electrical & interiors</i>	October 2016	July 2018
	<i>Landscaping</i>	June 2017	July 2018
	<i>Fixtures, furniture & equipment</i>	April 2018	October 2018
5	Commissioning	March 2018	July 2018
6	Move-in	Q3 2018	Q4 2018