Green Line LRT: Project timeline

Green Line LRT Project Timeline

Q1 2019

- ✓ PFC update on funding and financing (**January 22**)
- ✓ Funding agreement signed (**January 30**)
- ✓ Request for Qualifications (RFQ) for LRVs (**February 1**)

Q1 2019

- Quarterly update to SPC on T&T (**March 20**)
- Memo on supplemental contracts (**March**)
- Green Line Governance Audit to Audit Committee (**March 22**)

Q2 2019

- Request for Proposal (RFP) for LRVs
- Request for Qualifications (RFQ) for main contract
- T&T update on Public Garden Notice of Motion (**April 24**)
- Quarterly update to SPC on T&T (**June 26**)

Q3 2019

- Request for Proposal (RFP) for main contract
- Quarterly update to SPC on T&T (**September 28**)

Q4 2019

- Quarterly update to SPC on T&T (**December 18**)
- Transit-Oriented Development (TOD) update to SPC on PUD

WE ARE HERE